

Building Control and City Rebuild Group

Construction Statement – pipework testing

Send this Statement to:

Building Inspection Team, Christchurch City Council, PO Box 73013, Christchurch 8154, or fax (03) 941 5033, or e-mail to codecomplianceauditor@ccc.govt.nz.

TO: Christchurch City Council Building Consent Authority

Issued by: *(name of certifying plumber, holding a current licence)*

Jeffrey Clark

In respect of Building Consent Number:

N/A

At: *(project address)*

9 Erniea Tce Cashmere Christchurch

Made by: *(building consent applicant)*

Mr Duncan Laing

In relation to: *(description of work)*

Installation of Scala 2 pump with filters, UV light Protection including non return valves to water well system upgrade

I have been engaged to undertake the plumbing work on the above approved building consent. I hereby certify that the work complies with the building consent and the NZ Building Code, and I have undertaken a pressure test for water tightness in accordance with:

- NZBC G12/AS1 7.5.1 (a),(b): By pressurising the pipework to 1500 kpa for a period of not less than 15 minutes for the hot and cold water supply and checking to see that there are no leaks; **or**
- NZBC G12/AS1 7.5.2, NZS 7643 section 9: By pressurising the upvc. pipework to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks; **or**
- NZBC G12 VM1, AS/NZS 3500.1:2003: By pressurising the pipework to 1500 kpa for a period of not less than 30 minutes and checking to see that there are no leaks; **or**
- By working pressure (only acceptable for solid/liquid fuel heater wet back connections and solar hot water systems pipework) for a period of not less than 15 minutes and checking that there are no leaks.

For sanitary fixtures used for personal hygiene, I confirm that the anti-scold device has been set so as to not exceed:

- 45°C for early childhood centres, schools, old people's homes, institutions for people with psychiatric or physical disabilities, hospitals. (G12/ASI 6.14.1(a)); **or**
- 55°C for all other *buildings*. (G12/ASI 6.14.1(b))

And I believe on reasonable grounds that the pipework has passed that test.

- All work complies with the NZBC
- Building is connected to a site specific allocated water meter
- Water meter serial number is:

Certifying Plumber's Details

Name:

Jeffrey Clark

Registration number:

11853

Qualifications:

Certifying Plumber

Address:

Po Box 20-106 Christchurch

Phone numbers:

work

mobile

home

fax

0272775732

03 3883352

03 3881294

Email:

bazshaz873@gmail.com

I hereby state that the work prescribed in this consent application has been carried out by me or my employee and that the employee holds:

(select one)

- A current licence under part 2, subpart 1 of the Plumbers Gasfitters and Drainlayers Act 2006; **or**
- Is an exempt trainee under Section 13 of the Plumbers Gasfitters and Drainlayers Act 2006 and the work done by that trainee is carried out in accordance with a limited certificate issued by the Board to the trainee under section 14 of the Act.

I also understand that the Christchurch City Council in accepting this construction statement may be relying on it to issue the code compliance certificate at the completion of the building work.

Signature of Certifying Plumber:

jeffrey clark

Date:

30.8.2018